

Reports to Holders

With reference to Section 3.17(a)(6)(i) of the First Supplemental Indenture we inform:

- (A) Report as of 02/28/2021 of the cash withdrawals from the collection account used for the construction and improvements of the installation of a slaughterhouse in San Ignacio de Velasco (Bolivia) including a description of the application of such amounts.

As of February 28, 2021 a total of US\$ 3,807,140.00 has been withdrawn according to the following detail:

- On February 3, 2021 US\$ 2,600,000.00 in favor of **Geza Ltda.** Equipamentos para Frigoríficos for the construction and equipment in the cold storage rooms, in the industrial block, in the pumps of the corrals, in the deboning area
- On February 4, 2021 US\$ 620,640.00 in favor of **EngeFril Engenharia de Frio Eireli** which corresponds to 12% of the total value of the budget of US\$ 5,172,000.00 for the purchase and installation of cold compressors for the frozen and refrigerated area.
- On February 5, 2021 US\$ 586,500.00 in favor of **V.B VIERA Industria e Comercio de Máquinas,** which corresponds to 50% of the total value of the budget which is US\$1,173,000.00 for the construction and manufacture of Digesters and Industrial Boilers

(B) Status of progress of such constructions and improvements

Activity Start Date: 12/21/2020.

Primary Work Activities:

- Site Marking.
- Clearing and preparation of the site.
- Stakeout.

Infrastructure Preparation Activities:

- Assembly of the Work Shop.
- Assembly of Concrete Manufacturing Plant.
- Assembling of various Infrastructure for Work Execution.
- Displacement of General Tooling.
- Displacement of Machinery.
- Beginning of excavations.

Beginning of Construction.



Pre-cold Sector:

- Excavation for Foundation Elements.
- Earth movement, compaction in foundation areas, soil improvement.
- Loading of reinforced concrete foundation structural elements (footings, foundation beams, etc).
- Load of reinforced concrete column collars.
- Load of Reinforced Concrete Columns.
- Load of Perimeter Foundation Beams.
- Load of Columns up to an average height of 8.8 m.
- Reinforced concrete walls lifting.
- Splashing treatment with water-resistant.

Deposited Sector:

- Excavation for Foundation Elements.
- Earth movement, compaction in foundation areas, soil improvement.
- Loading of reinforced concrete foundation structural elements (footings, foundation beams, etc).
- Loading of reinforced concrete column collars.
- Removal of interferences currently existing on site, containers, tanks, truck access.

Sector Offal:

- Site marking.
- Stakeout.
- Soil study.
- Cleaning and preparation of the land.

Meat Freezing Sector:

- Marking of the site.
- Stakeout.
- Soil Survey



**PEDRO PASCUTTI
VICE - PRESIDENT
FRIGORIFICO CONCEPCION S.A.**



San Ignacio de Velasco, 15 de marzo de 2021

Sr. Pedro Pascutti
PRESIDENTE BFC S.A.

Presente.

REF.: SEGUIMIENTO DE OBRAS DE SEGUNDA AMPLIACIÓN DEL BLOQUE INDUSTRIAL DEL FRIGORIFICO BFC S.A.

De mi mayor consideración:

A tiempo de saludarle cordialmente, mediante este medio; informo el estado de seguimiento de las Actividades Primarias de Obra y Actividades de Preparación de Infraestructura e Inicio de Construcción correspondiente a las Obras de *Segunda Ampliación del Bloque Industrial de la Planta Fabril del Frigorífico BFC S.A.* ubicado en la ciudad de San Ignacio de Velasco, Bolivia; a ser ejecutadas por Empresa Contratista *COBOLSE S.R.L.*

Se detalla como sigue:

Fecha de Inicio de Actividades: 21/12/2020.

Actividades Primarias de Obra:

Marcación del lugar.
Limpieza y Preparación del Terreno.
Replanteo.

Actividades de Preparación de Infraestructura:

Montaje de Obrador.
Montaje de Planta de Fabricación de Hormigón.
Montaje de Infraestructura varia para Ejecución de Obra.
Desplazamiento de Herramental General.
Desplazamiento de Maquinarias.
Inicio de excavaciones.

Inicio de Construcciones.

Sector Prefrío:

Excavación para Elementos de Fundación.
Movimiento de tierra, compactación en zonas de Fundación,
mejora de suelo.
Carga de Elementos Estructurales de Fundación de Hormigón Armado (Zapatatas, vigas de fundación, etc).
Carga de Cuellos de Columnas de Hormigón Armado.
Carga de Columnas de Hormigón Armado.
Carga de Vigas de Fundación Perimetral.
Carga de Columnas hasta una altura media de 8,8 m.
Levantamiento de Muros de Arrimo.
Tratamiento de salpicado con hidrófugo.



Sector Despostada:

Excavación para Elementos de Fundación.
Movimiento de tierra, compactación en zonas de Fundación,
mejora de suelo.
Carga de Elementos Estructurales de Fundación de Hormigón
Armado (Zapatatas, vigas de fundación, etc).
Carga de Cuellos de Columnas de Hormigón Armado.
Retiro de interferencias existen actualmente en obra,
contenedores, tanques, acceso de camiones.

Sector Menudencias:

Marcación del lugar.
Replanteo.
Estudio de Suelo
Limpieza y Preparación del terreno.

Sector Congelamiento de Carne:

Marcación del lugar.
Replanteo.
Estudio de Suelo

Sin más que agregar, envió este comunicado a los fines pertinentes.

Saludos Atentamente.



Rodrigo Sosa
Area Técnica - Proyectos
FRIGORÍFICO BFC S.A.